

Grantee: Ontario, CA

Grant: B-11-MN-06-0514

July 1, 2012 thru September 30, 2012 Performance Report



Grant Number:

B-11-MN-06-0514

Obligation Date:**Award Date:****Grantee Name:**

Ontario, CA

Contract End Date:

03/01/2014

Review by HUD:

Submitted - Await for Review

Grant Amount:

\$1,872,853.00

Grant Status:

Active

QPR Contact:

Katryna Gonzalez

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$1,872,853.00

Disasters:

Declaration Number

NSP

Narratives

Summary of Distribution and Uses of NSP Funds:

The Begonia-D Street neighborhood is the current target area where NSP1 funds have been utilized to acquire and rehabilitate multi-family residential properties. The City is very familiar with this target area and has used this knowledge to evaluate the need of this neighborhood.

The Vine-D Street neighborhood is part of the Downtown Core Catalyst Project Area. The City of Ontario has been selected by the State of California as a Catalyst Community. The properties within the Vine-D Street neighborhood are primarily single-family residential properties. The catalyst funds could work in cooperation with NSP3 funds to assist qualified homebuyers purchase eligible properties within this neighborhood.

The South Euclid neighborhood is another neighborhood familiar to the City. There are a number of vacant lots ideal for infill development in this neighborhood. Euclid Avenue is a major corridor and the impacts made by new development in this neighborhood would be very visible.

The City of Ontario utilized data from HUD indicating that the neighborhoods have an NSP3 score of 20, 19, and 19.46, respectively. The City evaluated the properties currently in foreclosure or with foreclosure starts in the target neighborhoods.

As stated above, the City of Ontario has utilized its NSP1 program funds in the Begonia-D Street neighborhood to acquire and rehabilitate a total of 16 units of multi-family residential property. This neighborhood has a NSP3 score of 20. Approximately 20% of the housing units in this neighborhood are 90 days or more delinquent in mortgage payments or are in the foreclosure process. In addition, 29.6% of the housing units received a high cost mortgage between 2004 and 2007. It is expected that several other multi-family properties in this area will be foreclosed upon in the near future. The City recognizes the ability to have a significant impact on this neighborhood by continuing the project in this area and creating additional needed affordable rental housing.

Similarly by pairing NSP3 funds with the Catalyst Community funds and opportunities for infill development in a highly visible area, the NSP3 funds will have the largest possible impact on these neighborhoods. The Vine-D Street neighborhood has a NSP3 score of 19, delinquent status on 19.5% of the housing units and 26% of the units have a high cost mortgage. The South Euclid neighborhood has a NSP3 score of 19.46, delinquent status on 20.52% of the housing units and 29.04% of the units have a high cost mortgage.

How Fund Use Addresses Market Conditions:

The City of Ontario has designed a program to primarily address the multi-family residential property component of the local housing market. Based on past experience with the local foreclosure market, it has been found that the single-family foreclosures are being addressed by the private market. Most single-family foreclosed homes are on the market for a short period of time and there is competition for the acquisition of these properties. However, it has been noted, particularly in the Begonia-D Street that the multi-family foreclosures are remaining vacant and abandoned for a longer period of time resulting in deteriorating conditions for the surrounding neighborhoods. The City's programs have been designed with these observations in mind resulting in a focus on multi-family or vacant properties for acquisition and a small component for financial assistance for homebuyers in the single-family residential market.



Ensuring Continued Affordability:

Long-Term affordability will be ensured for the entire period of affordability through monitoring, following the specific HOME monitoring requirements as defined in 24 CFR Part 92. The City will conduct on-site inspections of multi-family residential projects containing one to four units assisted with NSP funds once every three years and will conduct on-site inspections of projects containing five to twenty-five housing units once every two years. Project containing six or more units will be inspected annually. In addition to on-site inspections for multi-family residential projects, project files will be reviewed annually for compliance with affordability requirements.

Multi-family residential properties assisted with NSP funds will have long-term regulatory agreements recorded against the property to ensure that rents remain affordable to households at or below 50%, 80%, or 120% of AMI.

Definition of Blighted Structure:

The City of Ontario uses the State of California's definition of blight as found in California Health and Safety Code Section 33031 and the Uniform Code for the Abatement of Dangerous Buildings Section 302 which are attached in Attachment C.

Definition of Affordable Rents:

Affordable rents for any NSP-funded rental activity will be defined as follows:

- Very Low-Income (50% of AMI) - The tenant's portion of the affordable housing cost for very low-income households will not exceed the product of 30% times 50% of the area median income adjusted for family size appropriate for the size of the assisted unit.
- Low-Income (80% of AMI) - The tenant's portion of the affordable housing cost for low-income households will not exceed the lower of either the Fair Market Rent (FMR) or the 65% Rent Limit as published by HUD annually appropriate for the size of the assisted unit.
- Middle Income (120% of AMI) - Affordable housing cost for a middle-income household is the product of 30% time 110% of the area median income adjusted for family size appropriate for the size of the assisted unit.

Housing Rehabilitation/New Construction Standards:

The City of Ontario uses its Municipal Code and related codes, including the Uniform Housing Code (UHC) as adopted by the Ontario Municipal Code, to define Housing Rehabilitation Standards. All properties rehabilitated with NSP funds will meet the standards established in UHC Chapter 10. UHC Chapter 10 is included in Appendix D for reference.

In addition to these standards, a lead-based paint inspection report may be required of any home built prior to 1978. Reduction of lead-based paint hazards will be performed for any properties receiving rehabilitation assistance of less than \$25,000 per unit and abatement of lead-based paint hazards will be performed for any properties receiving substantial rehabilitation in excess of \$25,000 per unit.

Removal of any materials identified as containing asbestos, if necessary, will be included as part of the property rehabilitation.

The City of Ontario may include improvements for energy efficiency or conservation and/or renewable energy sources as part of the rehabilitation of residential properties assisted with NSP funds.

Vicinity Hiring:

The City of Ontario will ensure that all construction contracts awarded with NSP3 funds include language regarding Section 3 and NSP3 vicinity hiring requirements and will monitor those contracts for compliance with these regulations.

Procedures for Preferences for Affordable Rental Dev.:

The City of Ontario is proposing to use a significant portion of its NSP3 allocation for the acquisition and/or rehabilitation of multi-family properties. These properties will be used for long-term affordable rental housing units. In addition, the City is also proposing to use NSP3 funds to acquire vacant, abandoned, and/or foreclosed land for future development of affordable rental housing projects.

Grantee Contact Information:

Name (Last, First)
Gonzalez, Katryna
Email Address
kgonzalez@ci.ontario.ca.us
Phone Number
(909) 395-2322
Mailing Address
208 W. Emporia St., Ontario, CA 91762

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,872,853.00
Total Budget	\$128,629.00	\$1,872,853.00
Total Obligated	\$795,791.81	\$1,504,447.81



Total Funds Drawdown	\$382,222.10	\$940,397.87
Program Funds Drawdown	\$382,222.10	\$940,397.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$376,998.63	\$957,509.99
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$280,927.95	\$0.00
Limit on Admin/Planning	\$187,285.30	\$37,614.54
Limit on State Admin	\$0.00	\$37,614.54

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$187,285.30	\$187,285.00

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$468,213.25	\$1,006,992.19

Overall Progress Narrative:

During the reporting period, July 1, 2012 through September 30, 2012, acquisition was completed for two multi-family properties located at 1165 West Hollowell Street and 1164 West Vesta Street. These properties are both four-unit buildings in the same neighborhood as other NSP-funded properties. Plans were prepared and are in the review process for rehabilitation of these two properties.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
NSP3-1, Multi-Family Residential Acquisition and/or Rehabilitation	\$381,457.52	\$1,317,162.81	\$902,783.33
NSP3-2, Land Banking	\$0.00	\$368,405.19	\$0.00
NSP3-3, Downpayment Assistance Program	\$0.00	\$0.00	\$0.00
NSP3-4, Administration	\$764.58	\$187,285.00	\$37,614.54



Activities

Grantee Activity Number:	NSP3-1b
Activity Title:	Begonia Avenue Rehabilitation Project

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP3-1

Projected Start Date:

03/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Multi-Family Residential Acquisition and/or Rehabilitation

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Ontario Housing Authority

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$313,954.81
Total Budget	(\$45.19)	\$313,954.81
Total Obligated	(\$45.19)	\$313,954.81
Total Funds Drawdown	\$0.00	\$313,954.81
Program Funds Drawdown	\$0.00	\$313,954.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$313,954.82
Ontario Housing Authority	\$0.00	\$313,954.82
Match Contributed	\$0.00	\$0.00

Activity Description:

This project is for program delivery costs associated with the rehabilitation of five foreclosed multi-family properties located on the 200 Block of North Begonia Avenue.

Location Description:

209, 216, 222, 223, and 305 North Begonia Avenue

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	19/20
# of Multifamily Units	3	19/20



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	4	15	19	4/5	15/15	19/20	100.00
# Renter Households	4	15	19	4/5	15/15	19/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	NSP3-1c1
Activity Title:	1165 West Hollowell Street - Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP3-1

Projected Start Date:

03/28/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Planned

Project Title:

Multi-Family Residential Acquisition and/or Rehabilitation

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Ontario Housing Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$182,500.00
Total Budget	\$182,500.00	\$182,500.00
Total Obligated	\$182,500.00	\$182,500.00
Total Funds Drawdown	\$182,500.00	\$182,500.00
Program Funds Drawdown	\$182,500.00	\$182,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$182,500.00	\$182,500.00
Ontario Housing Authority	\$182,500.00	\$182,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will provide for the acquisition of a foreclosed multi-family property consisting of a total of four units located at 1165 West Hollowell Street. Two of the units will be reserved for tenants at or below 50% AMI, one unit will be reserved for tenants at or below 80% AMI, and one unit will be reserved for tenants at or below 120% AMI.

Location Description:

1165 West Hollowell Street, Ontario, California 91762

Activity Progress Narrative:

During the reporting period, this property was acquired by the Ontario Housing Authority. The building contains four units which will be completely rehabilitated, including new electrical, plumbing, flooring, kitchen cabinets, plumbing fixtures, and landscaping. Architectural plans have been prepared and are currently in the review process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
# of Parcels acquired voluntarily	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Multifamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/2	0/2	0
# Renter Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NSP3-1c2
Activity Title:	1165 West Hollowell Street - Acquisition LH

Activity Category:

Acquisition - general

Project Number:

NSP3-1

Projected Start Date:

03/28/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Planned

Project Title:

Multi-Family Residential Acquisition and/or Rehabilitation

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Ontario Housing Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$182,500.00
Total Budget	\$182,500.00	\$182,500.00
Total Obligated	\$182,500.00	\$182,500.00
Total Funds Drawdown	\$182,500.00	\$182,500.00
Program Funds Drawdown	\$182,500.00	\$182,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$182,500.00	\$182,500.00
Ontario Housing Authority	\$182,500.00	\$182,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will provide for the acquisition of a foreclosed multi-family property consisting of a total of four units located at 1165 West Hollowell Street. Two of the units will be reserved for tenants at or below 50% AMI, one unit will be reserved for tenants at or below 80% AMI, and one unit will be reserved for tenants at or below 120% AMI.

Location Description:

1165 West Hollowell Street, Ontario, California 91762

Activity Progress Narrative:

During the reporting period, this property was acquired by the Ontario Housing Authority. The building contains four units which will be completely rehabilitated, including new electrical, plumbing, flooring, kitchen cabinets, plumbing fixtures, and landscaping. Architectural plans have been prepared and are currently in the review process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
# of Parcels acquired voluntarily	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Multifamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NSP3-1c3
Activity Title:	1165 West Hollowell Street - Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Planned

Project Number:

NSP3-1

Project Title:

Multi-Family Residential Acquisition and/or Rehabilitation

Projected Start Date:

03/28/2012

Projected End Date:

06/30/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Ontario Housing Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$124,358.00
Total Budget	\$124,358.00	\$124,358.00
Total Obligated	\$124,358.00	\$124,358.00
Total Funds Drawdown	\$999.57	\$999.57
Program Funds Drawdown	\$999.57	\$999.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,534.38	\$4,534.38
Ontario Housing Authority	\$4,534.38	\$4,534.38
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will provide for the rehabilitation of a foreclosed multi-family property consisting of a total of four units located at 1165 West Hollowell Street. Two of the units will be reserved for tenants at or below 50% AMI, one unit will be reserved for tenants at or below 80% AMI, and one unit will be reserved for tenants at or below 120% AMI. The units will be completed rehabilitated including new plumbing, electrical, flooring, appliances, plumbing fixtures, and landscaping.

Location Description:

1165 West Hollowell Street, Ontario, California 91762

Activity Progress Narrative:

During the reporting period, this property was acquired by the Ontario Housing Authority. The building contains four units which will be completely rehabilitated, including new electrical, plumbing, flooring, kitchen cabinets, plumbing fixtures, and landscaping. Architectural plans have been prepared and are currently in the review process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
#High efficiency heating plants	0	0/2
#Efficient AC added/replaced	0	0/2



#Replaced thermostats	0	0/2
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/18
#Light fixtures (outdoors) replaced	0	0/2
#Refrigerators replaced	0	0/2
#Clothes washers replaced	0	0/1
#Dishwashers replaced	0	0/2
#Low flow toilets	0	0/4
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/2
#Units exceeding Energy Star	0	0/2
#Sites re-used	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Multifamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/2	0/2	0
# Renter Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP3-1c4

Activity Title: 1165 West Hollowell Street - Rehabilitation LH

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP3-1

Projected Start Date:

03/28/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Planned

Project Title:

Multi-Family Residential Acquisition and/or Rehabilitation

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Ontario Housing Authority

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$124,358.00
Total Budget	\$124,358.00	\$124,358.00
Total Obligated	\$124,358.00	\$124,358.00
Total Funds Drawdown	\$999.57	\$999.57
Program Funds Drawdown	\$999.57	\$999.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,534.37	\$4,534.37
Ontario Housing Authority	\$4,534.37	\$4,534.37
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will provide for the rehabilitation of a foreclosed multi-family property consisting of a total of four units located at 1165 West Hollowell Street. Two of the units will be reserved for tenants at or below 50% AMI, one unit will be reserved for tenants at or below 80% AMI, and one unit will be reserved for tenants at or below 120% AMI. The units will be completed rehabilitated including new plumbing, electrical, flooring, appliances, plumbing fixtures, and landscaping.

Location Description:

1165 West Hollowell Street, Ontario, California 91762

Activity Progress Narrative:

During the reporting period, this property was acquired by the Ontario Housing Authority. The building contains four units which will be completely rehabilitated, including new electrical, plumbing, flooring, kitchen cabinets, plumbing fixtures, and landscaping. Architectural plans have been prepared and are currently in the review process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#High efficiency heating plants	0	0/2
#Efficient AC added/replaced	0	0/2
#Replaced thermostats	0	0/2



#Light Fixtures (indoors) replaced	0	0/18
#Light fixtures (outdoors) replaced	0	0/2
#Refrigerators replaced	0	0/2
#Dishwashers replaced	0	0/2
#Low flow toilets	0	0/4
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/2
#Units exceeding Energy Star	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Multifamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP3-1d

Activity Title: 1164 West Vesta Street - Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Planned

Project Number:

NSP3-1

Project Title:

Multi-Family Residential Acquisition and/or Rehabilitation

Projected Start Date:

03/28/2012

Projected End Date:

06/30/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Ontario Housing Authority

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$182,121.00
Total Budget	\$182,121.00	\$182,121.00
Total Obligated	\$182,121.00	\$182,121.00
Total Funds Drawdown	\$14,458.38	\$14,458.38
Program Funds Drawdown	\$14,458.38	\$14,458.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$24,500.88	\$24,500.88
Ontario Housing Authority	\$24,500.88	\$24,500.88
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will provide for the rehabilitation of a foreclosed multi-family property consisting of a total of four units located at 1164 West Vesta Street. All of the units will be reserved for tenants at or below 80% AMI. The units will be completed rehabilitated including new plumbing, electrical, flooring, appliances, plumbing fixtures, and landscaping.

Location Description:

1164 West Vesta Street, Ontario, California 91762

Activity Progress Narrative:

During the reporting period, this property was acquired by the Ontario Housing Authority. The building contains four units which will be completely rehabilitated, including new electrical, plumbing, flooring, kitchen cabinets, plumbing fixtures, and landscaping. Architectural plans have been prepared and are currently in the review process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
#High efficiency heating plants	0	0/4
#Efficient AC added/replaced	0	0/4
#Replaced hot water heaters	0	0/1



#Light Fixtures (indoors) replaced	0	0/36
#Light fixtures (outdoors) replaced	0	0/4
#Refrigerators replaced	0	0/4
#Dishwashers replaced	0	0/4
#Low flow toilets	0	0/8
#Low flow showerheads	0	0/4
#Units with bus/rail access	0	0/4
#Units exceeding Energy Star	0	0/4
#Sites re-used	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Multifamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/4	0/4	0
# Renter Households	0	0	0	0/0	0/4	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NSP3-2
Activity Title:	Land Banking - LH25

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

NSP3-2

Projected Start Date:

03/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Planned

Project Title:

Land Banking

Projected End Date:

03/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Ontario Housing Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$368,405.19
Total Budget	(\$467,162.81)	\$368,405.19
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity would include the acquisition of foreclosed or abandoned blighted homes and/or residential properties and/or those properties which have lost their legal non-conforming use status due to vacancy beyond the legislated limits. Land acquired under this activity would be held for suitable redevelopment. It is planned that 100% of the units developed upon land acquired under this activity would be provided for households at or below 50% of AMI. This activity will be used to meet the low income housing requirement for those below 50% of AMI.

Location Description:

Begonia-D Street Neighborhood

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/31
# of Multifamily Units	0	0/31



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	NSP3-3
Activity Title:	Downpayment Assistance Program

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Planned

Project Number:

NSP3-3

Project Title:

Downpayment Assistance Program

Projected Start Date:

03/01/2011

Projected End Date:

03/01/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Ontario

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$200,000.00)	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will provide downpayment assistance to qualified homebuyers to purchase eligible properties. The loans would be provided at zero-percent. The loans would be for 30 years and payments would be deferred. This activity provides assistance to homebuyers. The loans would include recapture provisions if the home is sold within the initial term. Recaptured funds would be used for other NSP3-eligible activities.

Location Description:

Vine-D Street Neighborhood

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/4	0/4	0
# Owner Households	0	0	0	0/0	0/4	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: NSP3-4

Activity Title: NSP3 Administration

Activity Category:

Administration

Project Number:

NSP3-4

Projected Start Date:

03/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

03/01/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Ontario

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$187,285.00
Total Budget	\$0.00	\$187,285.00
Total Obligated	\$0.00	\$187,285.00
Total Funds Drawdown	\$764.58	\$37,614.54
Program Funds Drawdown	\$764.58	\$37,614.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$21,571.00)	\$37,614.54
City of Ontario	(\$21,571.00)	\$37,614.54
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will include the administration of NSP3 grants and programs.

Location Description:

N/A

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

